COMPLETION REPORT

1	Name of the Work	Providing CC Camera at in MallasandraColony and other area Block spots in ward No.13 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	BBMP/EE/DD/TS/79/18-19 Dated: 18.12.2018
3	Head of Account which is chargeable	013-19-000020
4	Instrument Order No. and date	EE/DD/WO/ 366 /18-19 dated: 27.02.2019
5	Name of Contractor	Sri Kumar B.J
6 a	Time Stipulated for Completion of Work	180 days
b	Delay in Execution of Work	—
7	Measurement recorded in	MB No. 634/17-18 Page No. 63385-391
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	V.R. Krishnappa, AE
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 50.00 Lakhs	Rs. 49,86,969.79	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner